# BRUHATH BANGALORE MAHANAGARA PALIKE
# BYATARAYANAPURA DIVISION

**Name of the work: Improvements to roads and drains from Renaissance Aero Apts, Santosh Vihar Phase-1 and Phase-2 of Jakkur Layout and Surrounding areas in Ward No.7,Byatarayanapura**

**Second and Part Bill**
**Detailed Measurement**

68

**Bruhat Bengaluru Mahanagara Palike**

**Bytarayanapura Division**

**Job Code :-**

**Name of Agency :- Benaka Developers & Project Pvt.Ltd.**

**Bill No :-2nd & Part Bill**

**Name Of work : -Improvements to roads and drains from Renaissance Aero Apts, Santosh Vihar Phase-1 and Phase-2 of Jakkur Layout and Surrounding areas in Ward No.7,Byatarayanapura**

| BOQ Item No | Description / Chainage | | Side | Nos | L | B1 | B2 | Avg width | Depth | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 27 | KSRRB 500-2: Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatement including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH Spec, Chapter 5 (P.No.161, I.No.21.2 of PW,P&IWTD SR 2016-17) | | | | | | | | | | |
| | **5th Cross Road** | | | | | | | | | | |
| | 0.00 | 30.00 | | 1.00 | 30.00 | 9.20 | 9.90 | 9.55 | | 286.50 | |
| | 30.00 | 60.00 | | 1.00 | 30.00 | 9.90 | 8.00 | 8.95 | | 268.50 | |
| | 60.00 | 90.00 | | 1.00 | 30.00 | 8.00 | 7.10 | 7.55 | | 226.50 | |
| | 90.00 | 120.00 | | 1.00 | 30.00 | 7.10 | 9.10 | 8.10 | | 243.00 | |
| | **6th Cross Road** | | | | | | | | | | |
| | 0.00 | 30.00 | | 1.00 | 30.00 | 8.30 | 8.10 | 8.20 | | 246.00 | |
| | 30.00 | 60.00 | | 1.00 | 30.00 | 8.10 | 7.90 | 8.00 | | 240.00 | |
| | 60.00 | 90.00 | | 1.00 | 30.00 | 7.90 | 8.00 | 7.95 | | 238.50 | |
| | 90.00 | 120.00 | | 1.00 | 30.00 | 8.00 | 8.20 | 8.10 | | 243.00 | |
| | 120.00 | 150.00 | | 1.00 | 30.00 | 7.70 | 8.00 | 7.85 | | 235.50 | |
| | 150.00 | 191.00 | | 1.00 | 41.00 | 7.70 | 7.90 | 7.80 | | 319.80 | |
| | **6th A Cross Road** | | | | | | | | | | |
| | 0.00 | 30.00 | | 1.00 | 30.00 | 6.40 | 6.00 | 6.20 | | 186.00 | |
| | 30.00 | 60.00 | | 1.00 | 30.00 | 6.00 | 6.80 | 6.40 | | 192.00 | |
| | 60.00 | 90.00 | | 1.00 | 30.00 | 6.80 | 6.20 | 6.50 | | 195.00 | |
| | 90.00 | 120.00 | | 1.00 | 30.00 | 6.20 | 6.60 | 6.40 | | 192.00 | |
| | 120.00 | 138.20 | | 1.00 | 18.20 | 6.60 | 6.50 | 6.55 | | 119.21 | |
| | **7th A Cross Road** | | | | | | | | | | |
| | 0.00 | 30.00 | | 1.00 | 30.00 | 9.30 | 8.90 | 9.10 | | 273.00 | |
| | 30.00 | 60.00 | | 1.00 | 30.00 | 8.90 | 9.20 | 9.05 | | 271.50 | |
| | 60.00 | 90.00 | | 1.00 | 30.00 | 9.20 | 8.20 | 8.70 | | 261.00 | |
| | 90.00 | 120.00 | | 1.00 | 30.00 | 8.20 | 7.80 | 8.00 | | 240.00 | |
| | 120.00 | 149.60 | | 1.00 | 29.60 | 7.80 | 8.70 | 8.25 | | 244.20 | |
| | **7th Cross Road** | | | | | | | | | | |
| | 0.00 | 30.00 | | 1.00 | 30.00 | 7.30 | 6.80 | 7.05 | | 211.50 | |
| | 30.00 | 60.00 | | 1.00 | 30.00 | 6.80 | 7.00 | 6.90 | | 207.00 | |
| | 60.00 | 90.00 | | 1.00 | 30.00 | 7.00 | 7.60 | 7.30 | | 219.00 | |
| | 90.00 | 120.00 | | 1.00 | 30.00 | 7.60 | 7.80 | 7.70 | | 231.00 | |
| | 120.00 | 150.00 | | 1.00 | 30.00 | 7.80 | 7.10 | 7.45 | | 223.50 | |
| | 150.00 | 180.00 | | 1.00 | 30.00 | 6.60 | 8.00 | 7.30 | | 219.00 | |
| | 180.00 | 210.00 | | 1.00 | 30.00 | 8.00 | 7.10 | 7.55 | | 226.50 | |
| | 210.00 | 222.10 | | 1.00 | 12.10 | 7.10 | 8.20 | 7.65 | | 92.57 | |
| | **2nd A Main Road** | | | | | | | | | | |
| | 0.00 | 30.00 | | 1.00 | 30.00 | 6.80 | 6.10 | 6.45 | | 193.50 | |
| | 30.00 | 60.00 | | 1.00 | 30.00 | 6.10 | 6.20 | 6.15 | | 184.50 | |
| | 60.00 | 90.10 | | 1.00 | 30.10 | 6.20 | 6.00 | 6.10 | | 183.61 | |
| | **3rd Main Road** | | | | | | | | | | |
| | 0.00 | 30.00 | | 1.00 | 30.00 | 9.40 | 8.20 | 8.80 | | 264.00 | |
| | 30.00 | 60.00 | | 1.00 | 30.00 | 8.20 | 6.80 | 7.50 | | 225.00 | |
| | 60.00 | 90.00 | | 1.00 | 30.00 | 6.80 | 7.90 | 7.35 | | 220.50 | |
| | 90.00 | 120.00 | | 1.00 | 30.00 | 7.90 | 8.30 | 8.10 | | 243.00 | |
| | 120.00 | 150.00 | | 1.00 | 30.00 | 8.30 | 8.80 | 8.55 | | 256.50 | |

8121.89

TEJUS CONSULTANTS
Consultant

BENAKA DEVELOPERS AND PROJECTS PVT. LTD. BANGALORE

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

69

| Bruhat Bengaluru Mahanagara Palike | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| Bytarayanapura Division | | | | | | | | | | | |
| Job Code :- | | | | | | | | | | | |
| Name of Agency :- Benaka Developers & Project Pvt.Ltd. | | | | | | | | | | | |
| Bill No :-2nd & Part Bill | | | | | | | | | | | |
| Name Of work : -Improvements to roads and drains from Renaissance Aero Apts, Santosh Vihar Phase-1 and Phase-2 of Jakkur Layout and Surrounding areas in Ward No.7,Byatarayanapura | | | | | | | | | | | |
| BOQ Item No | Description Chainage | | Side | Nos | L | B1 | B2 | Avg width | Depth | Quantity | Remarks |
| | 150.00 | 180.00 | | 1.00 | 30.00 | 8.80 | 8.30 | 8.55 | | 256.50 | |
| | 180.00 | 210.00 | | 1.00 | 30.00 | 8.30 | 7.50 | 7.90 | | 237.00 | |
| | 210.00 | 240.00 | | 1.00 | 30.00 | 7.50 | 7.40 | 7.45 | | 223.50 | |
| | 240.00 | 270.00 | | 1.00 | 30.00 | 7.40 | 7.20 | 7.30 | | 219.00 | |
| | | | | | | | | | | | |
| | | | | | | | | Total | | 9057.89 | Sqm |
| | | | | | | | | | | | |

8121-89

Chk-L

29/4

NDD DE(L2) 29/4

Consultant

Assistant Engineer

DE(L2)

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

70

**Bruhat Bengaluru Mahanagara Palike**
**Bytarayanapura Division**

**Job Code :-**

**Name of Agency :- Benaka Developers & Project Pvt.Ltd.**

**Bill No :-2nd & Part Bill**

**Name Of work : -Improvements to roads and drains from Renaissance Aero Apts, Santosh Vihar Phase-1 and Phase-2 of Jakkur Layout and Surrounding areas in Ward No.7,Byatarayanapura**

| BOQ Item No | Description / Chainage | | Side | Nos | L | B1 | B2 | Avg width | Depth | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 28 | KSRRB M500-7 : Providing and applying tack coat using 80/100 grade bitumen (VG10) on prepared black topped surfaces at 2.5 Kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications.MORTH / Chapter 5 (P.No.161 I.No.21.7 of PW,P&IWTD SR of 2016-17) | | | | | | | | | | |
| | **5th Cross Road** | | | | | | | | | | |
| | 0.00 | 30.00 | | 1.00 | 30.00 | 9.20 | 9.90 | 9.55 | | 286.50 | |
| | 30.00 | 60.00 | | 1.00 | 30.00 | 9.90 | 8.00 | 8.95 | | 268.50 | |
| | 60.00 | 90.00 | | 1.00 | 30.00 | 8.00 | 7.10 | 7.55 | | 226.50 | |
| | 90.00 | 120.00 | | 1.00 | 30.00 | 7.10 | 9.10 | 8.10 | | 243.00 | |
| | **6th Cross Road** | | | | | | | | | | |
| | 0.00 | 30.00 | | 1.00 | 30.00 | 8.30 | 8.10 | 8.20 | | 246.00 | |
| | 30.00 | 60.00 | | 1.00 | 30.00 | 8.10 | 7.90 | 8.00 | | 240.00 | |
| | 60.00 | 90.00 | | 1.00 | 30.00 | 7.90 | 8.00 | 7.95 | | 238.50 | |
| | 90.00 | 120.00 | | 1.00 | 30.00 | 8.00 | 8.20 | 8.10 | | 243.00 | |
| | 120.00 | 150.00 | | 1.00 | 30.00 | 7.70 | 8.00 | 7.85 | | 235.50 | |
| | 150.00 | 191.00 | | 1.00 | 41.00 | 7.70 | 7.90 | 7.80 | | 319.80 | |
| | 6th A Cross Road | | | | | | | | | | |
| | 0.00 | 30.00 | | 1.00 | 30.00 | 6.40 | 6.00 | 6.20 | | 186.00 | |
| | 30.00 | 60.00 | | 1.00 | 30.00 | 6.00 | 6.80 | 6.40 | | 192.00 | |
| | 60.00 | 90.00 | | 1.00 | 30.00 | 6.80 | 6.20 | 6.50 | | 195.00 | |
| | 90.00 | 120.00 | | 1.00 | 30.00 | 6.20 | 6.60 | 6.40 | | 192.00 | |
| | 120.00 | 138.20 | | 1.00 | 18.20 | 6.60 | 6.50 | 6.55 | | 119.21 | |
| | 7th A Cross | | | | | | | | | | |
| | 0.00 | 30.00 | | 1.00 | 30.00 | 9.30 | 8.90 | 9.10 | | 273.00 | |
| | 30.00 | 60.00 | | 1.00 | 30.00 | 8.90 | 9.20 | 9.05 | | 271.50 | |
| | 60.00 | 90.00 | | 1.00 | 30.00 | 9.20 | 8.20 | 8.70 | | 261.00 | |
| | 90.00 | 120.00 | | 1.00 | 30.00 | 8.20 | 7.80 | 8.00 | | 240.00 | |
| | 120.00 | 149.60 | | 1.00 | 29.60 | 7.80 | 8.70 | 8.25 | | 244.20 | |
| | **7th Cross Road** | | | | | | | | | | |
| | 0.00 | 30.00 | | 1.00 | 30.00 | 7.30 | 6.80 | 7.05 | | 211.50 | |
| | 30.00 | 60.00 | | 1.00 | 30.00 | 6.80 | 7.00 | 6.90 | | 207.00 | |
| | 60.00 | 90.00 | | 1.00 | 30.00 | 7.00 | 7.60 | 7.30 | | 219.00 | |
| | 90.00 | 120.00 | | 1.00 | 30.00 | 7.60 | 7.80 | 7.70 | | 231.00 | |
| | 120.00 | 150.00 | | 1.00 | 30.00 | 7.80 | 7.10 | 7.45 | | 223.50 | |
| | 150.00 | 180.00 | | 1.00 | 30.00 | 6.60 | 8.00 | 7.30 | | 219.00 | |
| | 180.00 | 210.00 | | 1.00 | 30.00 | 8.00 | 7.10 | 7.55 | | 226.50 | |
| | 210.00 | 222.10 | | 1.00 | 12.10 | 7.10 | 8.20 | 7.65 | | 92.57 | |
| | **2nd A Main Road** | | | | | | | | | | |
| | 0.00 | 30.00 | | 1.00 | 30.00 | 6.80 | 6.10 | 6.45 | | 193.50 | |
| | 30.00 | 60.00 | | 1.00 | 30.00 | 6.10 | 6.20 | 6.15 | | 184.50 | |
| | 60.00 | 90.10 | | 1.00 | 30.10 | 6.20 | 6.00 | 6.10 | | 183.61 | |
| | **3rd Main Road** | | | | | | | | | | |
| | 0.00 | 30.00 | | 1.00 | 30.00 | 9.40 | 8.20 | 8.80 | | 264.00 | |
| | 30.00 | 60.00 | | 1.00 | 30.00 | 8.20 | 6.80 | 7.50 | | 225.00 | |
| | 60.00 | 90.00 | | 1.00 | 30.00 | 6.80 | 7.90 | 7.35 | | 220.50 | |
| | 90.00 | 120.00 | | 1.00 | 30.00 | 7.90 | 8.30 | 8.10 | | 243.00 | |

7865.39

TEJUS CONSULTANTS
Consultant

BENAKA DEVELOPERS AND PROJECTS PVT LTD * BANGALORE *

Assistant Engineer
AE(W2)

Assistant Executive Engineer
Assistant Executive Engi...
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

71

**Bruhat Bengaluru Mahanagara Palike**

**Bytarayanapura Division**

**Job Code :-**

**Name of Agency :- Benaka Developers & Project Pvt.Ltd.**

**Bill No :-2nd & Part Bill**

**Name Of work : -Improvements to roads and drains from Renaissance Aero Apts, Santosh Vihar Phase-1 and Phase-2 of Jakkur Layout and Surrounding areas in Ward No.7,Byatarayanapura**

CR -7865.39

| BOQ Item No | Description Chainage | | Side | Nos | L | B1 | B2 | Avg width | Depth | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|---|
| | 120.00 | 150.00 | | 1.00 | 30.00 | 8.30 | 8.80 | 8.55 | | 256.50 | |
| | 150.00 | 180.00 | | 1.00 | 30.00 | 8.80 | 8.30 | 8.55 | | 256.50 | |
| | 180.00 | 210.00 | | 1.00 | 30.00 | 8.30 | 7.50 | 7.90 | | 237.00 | |
| | 210.00 | 240.00 | | 1.00 | 30.00 | 7.50 | 7.40 | 7.45 | | 223.50 | |
| | 240.00 | 270.00 | | 1.00 | 30.00 | 7.40 | 7.20 | 7.30 | | 219.00 | |
| | | | | | | | | **Total** | | **9057.89** | **Sqm** |

NDB AE(W2) 03/5

Cr/L Dey 3/5

Consultant

Assistant Engineer AE(W2)

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

72

**Bruhat Bengaluru Mahanagara Palike**

**Bytarayanapura Division**

**Job Code :-**

**Name of Agency :- Benaka Developers & Project Pvt.Ltd.**

**Bill No :-2nd & Part Bill**

**Name Of work : -Improvements to roads and drains from Renaissance Aero Apts, Santosh Vihar Phase-1 and Phase-2 of Jakkur Layout and Surrounding areas in Ward No.7,Byatarayanapura**

| BOQ Item No | Description / Chainage | | Side | Nos | L | B1 | B2 | Avg width | Depth | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 30 | KSRRB M500-19. Providing and laying bituminous concrete 30-40 mm compacted thickness with VG30 Bitumen grade using 40-60 HMP using crushed aggregates of grading II, premixed with bituminous binder at 5.4% of mix and filler, transporting the hot mix to work site, laying with a mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRT&H specification clause No. 500.9 complete in all respects as per specifications. MORTH Specification No. 509 (P.No.165 of I.No.21.22.6 in PW,P&IWTD S.R 2016-17) | | | | | | | | | | |
| | **5th Cross Road** | | | | | | | | | | |
| | 0.00 | 30.00 | | 1.00 | 30.00 | 9.20 | 9.90 | 9.55 | 0.04 | 11.46 | |
| | 30.00 | 60.00 | | 1.00 | 30.00 | 9.90 | 8.00 | 8.95 | 0.04 | 10.74 | |
| | 60.00 | 90.00 | | 1.00 | 30.00 | 8.00 | 7.10 | 7.55 | 0.04 | 9.06 | |
| | 90.00 | 120.00 | | 1.00 | 30.00 | 7.10 | 9.10 | 8.10 | 0.04 | 9.72 | |
| | **6th Cross Road** | | | | | | | | | | |
| | 0.00 | 30.00 | | 1.00 | 30.00 | 8.30 | 8.10 | 8.20 | 0.04 | 9.84 | |
| | 30.00 | 60.00 | | 1.00 | 30.00 | 8.10 | 7.90 | 8.00 | 0.04 | 9.60 | |
| | 60.00 | 90.00 | | 1.00 | 30.00 | 7.90 | 8.00 | 7.95 | 0.04 | 9.54 | |
| | 90.00 | 120.00 | | 1.00 | 30.00 | 8.00 | 8.20 | 8.10 | 0.04 | 9.72 | |
| | 120.00 | 150.00 | | 1.00 | 30.00 | 7.70 | 8.00 | 7.85 | 0.04 | 9.42 | |
| | 150.00 | 191.00 | | 1.00 | 41.00 | 7.70 | 7.90 | 7.80 | 0.04 | 12.79 | |
| | **6th A Cross Road** | | | | | | | | | | |
| | 0.00 | 30.00 | | 1.00 | 30.00 | 6.40 | 6.00 | 6.20 | 0.04 | 7.44 | |
| | 30.00 | 60.00 | | 1.00 | 30.00 | 6.00 | 6.80 | 6.40 | 0.04 | 7.68 | |
| | 60.00 | 90.00 | | 1.00 | 30.00 | 6.80 | 6.20 | 6.50 | 0.04 | 7.80 | |
| | 90.00 | 120.00 | | 1.00 | 30.00 | 6.20 | 6.60 | 6.40 | 0.04 | 7.68 | |
| | 120.00 | 138.20 | | 1.00 | 18.20 | 6.60 | 6.50 | 6.55 | 0.04 | 4.77 | |
| | **7th A Cross Road** | | | | | | | | | | |
| | 0.00 | 30.00 | | 1.00 | 30.00 | 9.30 | 8.90 | 9.10 | 0.04 | 10.92 | |
| | 30.00 | 60.00 | | 1.00 | 30.00 | 8.90 | 9.20 | 9.05 | 0.04 | 10.86 | |
| | 60.00 | 90.00 | | 1.00 | 30.00 | 9.20 | 8.20 | 8.70 | 0.04 | 10.44 | |
| | 90.00 | 120.00 | | 1.00 | 30.00 | 8.20 | 7.80 | 8.00 | 0.04 | 9.60 | |
| | 120.00 | 149.60 | | 1.00 | 29.60 | 7.80 | 8.70 | 8.25 | 0.04 | 9.77 | |
| | **7th Cross Road** | | | | | | | | | | |
| | 0.00 | 30.00 | | 1.00 | 30.00 | 7.30 | 6.80 | 7.05 | 0.04 | 8.46 | |
| | 30.00 | 60.00 | | 1.00 | 30.00 | 6.80 | 7.00 | 6.90 | 0.04 | 8.28 | |
| | 60.00 | 90.00 | | 1.00 | 30.00 | 7.00 | 7.60 | 7.30 | 0.04 | 8.76 | |
| | 90.00 | 120.00 | | 1.00 | 30.00 | 7.60 | 7.80 | 7.70 | 0.04 | 9.24 | |
| | 120.00 | 150.00 | | 1.00 | 30.00 | 7.80 | 7.10 | 7.45 | 0.04 | 8.94 | |
| | 150.00 | 180.00 | | 1.00 | 30.00 | 6.60 | 8.00 | 7.30 | 0.04 | 8.76 | |
| | 180.00 | 210.00 | | 1.00 | 30.00 | 8.00 | 7.10 | 7.55 | 0.04 | 9.06 | |
| | 210.00 | 222.10 | | 1.00 | 12.10 | 7.10 | 8.20 | 7.65 | 0.04 | 3.70 | |
| | **2nd A Main Road** | | | | | | | | | | |
| | 0.00 | 30.00 | | 1.00 | 30.00 | 6.80 | 6.10 | 6.45 | 0.04 | 7.74 | |
| | 30.00 | 60.00 | | 1.00 | 30.00 | 6.10 | 6.20 | 6.15 | 0.04 | 7.38 | |
| | 60.00 | 90.10 | | 1.00 | 30.10 | 6.20 | 6.00 | 6.10 | 0.04 | 7.34 | |
| | **3rd Main Road** | | | | | | | | | | |
| | 0.00 | 30.00 | | 1.00 | 30.00 | 9.40 | 8.20 | 8.80 | 0.04 | 10.56 | |
| | 30.00 | 60.00 | | 1.00 | 30.00 | 8.20 | 6.80 | 7.50 | 0.04 | 9.00 | |

296.08

TEJUS CONSULTANTS
Consultant

BENAKA DEVELOPERS AND PROJECTS PVT. LTD. BANGALORE
Benaka

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palik
Bangalore - 560 092

73

**Bruhat Bengaluru Mahanagara Palike**

**Bytarayanapura Division**

**Job Code :-**

**Name of Agency :- Benaka Developers & Project Pvt.Ltd.**

**Bill No :-2nd & Part Bill**

**Name Of work : -Improvements to roads and drains from Renaissance Aero Apts, Santosh Vihar Phase-1 and Phase-2 of Jakkur Layout and Surrounding areas in Ward No.7,Byatarayanapura**

CF 296.08

| BOQ Item No | Description Chainage | | Side | Nos | L | B1 | B2 | Avg width | Depth | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|---|
| | 60.00 | 90.00 | | 1.00 | 30.00 | 6.80 | 7.90 | 7.35 | 0.04 | 8.82 | |
| | 90.00 | 120.00 | | 1.00 | 30.00 | 7.90 | 8.30 | 8.10 | 0.04 | 9.72 | |
| | 120.00 | 150.00 | | 1.00 | 30.00 | 8.30 | 8.80 | 8.55 | 0.04 | 10.26 | |
| | 150.00 | 180.00 | | 1.00 | 30.00 | 8.80 | 8.30 | 8.55 | 0.04 | 10.26 | |
| | 180.00 | 210.00 | | 1.00 | 30.00 | 8.30 | 7.50 | 7.90 | 0.04 | 9.48 | |
| | 210.00 | 240.00 | | 1.00 | 30.00 | 7.50 | 7.40 | 7.45 | 0.04 | 8.94 | |
| | 240.00 | 270.00 | | 1.00 | 30.00 | 7.40 | 7.20 | 7.30 | 0.04 | 8.76 | NDP AE(W7) |
| | | | | | | | | Total | | 362.32 | Cum 21/8 |
| | | | | | | | | | | | |

Checked 21/8/19

TEJUS CONSULTANTS Consultant

BENAKA DEVELOPERS AND PROJECTS PVT LTD BANGALORE Benaka

Assistant Engineer AE(W7)

Assistant Executive Engineer
Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092